

8-20-09

Theme #7

Found in Records

Packer set in 6-14-83

Packer set and 4605.3 ft

Arrow w / 35,000 shear pin.

Then 301 ft to SN
as follows

153	2 3/8	J555	4,605.3
1	4 1/2 x	2 3/8 packer	2.9
10 yds	2 3/8	J555	301.
	2 3/8	SN	4.1
1	Mud Arator	2 3/8	30.1

perfs 4879 to 93'

hole in casing in 1983 went from
13 BOPD to 4 BOPD ("Need to do Acid job next time")
Did acid job in #4 and got production back.

Talk to DAN 940-733-4194
with Workover Rig "Pusher"

Said ~~at~~ a lot of wells in that
area don't make any fluid if pump
is even 1 ft above perfor.

"We had thought about running a pump
with a pump arator on it."